BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Package-5 a) Improvements of road adjacent to Yelahanka Lake from Kenchenahalli to Chowdeshwari Temple in Ward No.02 b) Improvements and asphalting to new post office main road and cross roads in Ward No.01 c) Improvement and asphalting to Suggappa layout cross roads in Ward No.01 d) Improvements and asphalting to Shanimahathma swamy temple road and Surabhi layout, 2nd main and cross roads in Ward No.01 e) Asphalting to Balance roads in A & B Sector of Yelahanka New Town in Ward No.04
2	Estimate cost / Amount	Rs.465.00 Lakhs
3	Name of Contractor	Sri.R.Lokesh
4	Amount of Contract	Rs.4,81,10,000.00
5	Agreement No	202/2017-18
6	No. and date under which the work order has been issued	202/2017-18 Dated:23-03-2018
7	Time limit originally fixed for completion	180 DAYS
8	Date of application by the contractor for granting extension	17-10-2020
9	Date of receipt of application in the sub-division office	17-10-2020
10	Extension granted if any:	Nil
	1. From	24-09-2018 to 31-12-2020
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	17129443.60
12	Work carriedout during the first period of extension	13892500.00
13	Work carriedout during and extension	31021943.60

14	Time now applied for	upto 31-12-2020
15	Date of recommending time limit applied	31-12-2020
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	17088056.40
18	Probable time required for completion of remaining work	31-12-2020
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	As the entire work front was not handed over to the contractor, because some land owners are not willing to give their land for construction of road on TDR basis Hence, the completion of work is delayed. Extension of time is recommended without levying any penalty on the contractor.
22	Recommendation of Executive Engineer	As the entire work front was not handed over to the contractor, because some land owners are not willing to give their land for construction of road on TDR basis Hence, the completion of work is delayed. Extension of time is recommended without levying any penalty on the contractor.

19/10/2020

Assistant / Junior Engineer
Project Sub Division, BBMP

19/10/2020

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಧಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ